

**Town of Herman**  
**Dodge County**  
**HMA Bid Form - 2022**

- Bids are due on Thursday June 9<sup>th</sup>, 2022 at 7:00 pm
- Bids will be decided at the same board meeting on Thursday June 9<sup>th</sup>, 2022 at 7:00 pm
- **A copy of this list must be filled out as is and included in any bid to be considered.**
- Contractor must supply town with proof of insurance.
- The Town reserves the right to accept or reject any or all bids.
- There is a completion deadline for all projects of October 1, 2021

Company Name - \_\_\_\_\_  
Representative - \_\_\_\_\_

Full depth pulverization of existing pavement, water, grade and compact. Pave a 3” compacted thickness to be done in two lifts using 4LT 58-28 S Hot Mix asphalt and install a 2-foot shoulder. Price to include paving into driveways and approaches.

**Project 1**

Illinois Rd – CTH P to Freedom Rd – 1.00 mi x 22 ft  
Project Total = \$ \_\_\_\_\_

**Project 2**

Illinois Rd – Freedom Rd to N Goodland Rd – .50 mi x 22 ft  
Project Total = \$ \_\_\_\_\_

**Project 3**

Illinois Rd – N Goodland Rd to CTH PS – .50 mi x 21 ft  
Project Total = \$ \_\_\_\_\_

**Project 4**

Blue Valley Rd – CTH S to Termini – .25 mi x 15 ft  
Project Total = \$ \_\_\_\_\_

**Town of Herman**  
**Dodge County**  
**HMA Bid Form - 2022**

Company Name - \_\_\_\_\_  
Representative - \_\_\_\_\_

#1 - Illinois Rd – CTH P to Freedom Rd - 1.00 mi x 22 ft

Pulverize, Fine Grade & Compact	13,000 SY	Per SY \$	_____	\$	_____
3.0 inch Compacted HMA Surface	2,200 Ton	Per Ton \$	_____	\$	_____
2 foot Aggregate Shoulder	340 Ton	Per Ton \$	_____	\$	_____
				Total Bid \$	_____

#2 - Illinois Rd – Freedom Rd to N Goodland Rd - .50 mi x 22 ft

Pulverize, Fine Grade & Compact	6,500 SY	Per SY \$	_____	\$	_____
3.0 inch Compacted HMA Surface	1,100 Ton	Per Ton \$	_____	\$	_____
2 foot Aggregate Shoulder	170 Ton	Per Ton \$	_____	\$	_____
				Total Bid \$	_____

#3 - Illinois Rd – N Goodland Rd to CTH PS - .50 mi x 21 ft

Pulverize, Fine Grade & Compact	6,200 SY	Per SY \$	_____	\$	_____
3.0 inch Compacted HMA Surface	1,050 Ton	Per Ton \$	_____	\$	_____
2 foot Aggregate Shoulder	170 Ton	Per Ton \$	_____	\$	_____
				Total Bid \$	_____

**Town of Herman**  
**Dodge County**  
**HMA Bid Form - 2022**

Company Name - \_\_\_\_\_  
Representative - \_\_\_\_\_

#4 - Blue Valley Rd – CTH S to Termini - .25 mi x 15 ft

Pulverize, Fine Grade & Compact      2,300 SY    Per SY \$ \_\_\_\_\_ \$ \_\_\_\_\_

3.0 inch Compacted HMA Surface      308 Ton    Per Ton \$ \_\_\_\_\_ \$ \_\_\_\_\_

2 foot Aggregate Shoulder              85 Ton    Per Ton \$ \_\_\_\_\_ \$ \_\_\_\_\_

Total Bid \$ \_\_\_\_\_

**Town of Herman**  
**Dodge County**  
**HMA Bid Form - 2022**

Company Name - \_\_\_\_\_  
Representative - \_\_\_\_\_

**Accepted Projects**

**Project 1**

Illinois Rd – CTH P to Freedom Rd – Project Total = \$ \_\_\_\_\_

**Project 2**

Illinois Rd – Freedom Rd to N Goodland Rd – Project Total = \$ \_\_\_\_\_

**Project 3**

Illinois Rd – N Goodland Rd to CTH PS – Project Total = \$ \_\_\_\_\_

**Project 4**

Blue Valley Rd – CTH S to Termini – Project Total = \$ \_\_\_\_\_

**Contract Total \$ \_\_\_\_\_**

Notes:

- 1) Price Includes: Pave into driveways to match.
- 2) Project to be completed by 10/1/2022
- 3) Traffic Control shall be incidental to all work performed.

X \_\_\_\_\_  
CONTRACTOR

X \_\_\_\_\_  
T/O HERMAN, BEN SCHELLINGER